



Additional Information
<ul style="list-style-type: none"> Original Schedule 2013 Revised Schedule December 2014 Schedule Shaft shoring collapse incident at Mount Pleasant site. This resulted in a 6 month delay in overall project. Due to challenges with the freeze plant, a modified approach was required to continue with concrete lining. Preparatory work prior to beginning work to line tunnel. Decommissioning of freeze plant at Mount Pleasant and mobilization of plant at Bayview. The freeze pipes were installed prior to the freeze plant arriving onsite, in an effort to maintain the schedule. Technicians lined sections of shaft as excavation occurred to recover the schedule. Initially the new equipment was going to be installed before the cables, and the old equipment removed at a later date. At the community's request to reduce the overall size of the junction, Hydro One is replacing the existing equipment in the same location. This cannot be done until the cables are installed and ready to be energized. Landscaping cannot be completed in the winter months or plantings will not be viable. Freeze pipes were installed in Winter 2012 in an effort to maintain schedule. Freeze plant arrived onsite in spring 2013. Start up delays do not allow for simultaneous excavation and concrete lining. Shaft must be fully excavated so that tunnel boring machine can break through before concrete lining occurs. Majority of the new equipment does not affect the existing system and can be installed at the same time as the cables.